

PROPERTY CHANGES cont.		
S.E. No.	Date	Description
006	12-31-38	Place tie plates in M.T. Mile 79.



PROPERTY CHANGES SINCE JUNE 30, 1918		
A.F.E. No.	DATE	DESCRIPTION
381	1-14-19	Replace car body Pass. Shelter with frame Pass. Shelter 12'x13'x8' and 11'x3' and cinder platform 4'x115' at Boma.
369	4-25-19	Apply 1663 add. 7'x18 1/2" tie plates to Main Track - Mile 79.
564	4-30-21	Replace 60" angle bars with 60" x 24" Cont. Jts. Mile 79+351. Mile 80+352.
701	1-31-22	Retire all roadway property by sale to T.C. Ry. Co.
53	2-1-22	Addition of all roadway property by purchase from T.C. R.R. Co.
1423	12-31-22	Retire R/W Fence, S. side, sta. 4118+00 to 4118+62.
22	6-22-23	Retire 523-7'x18 1/2" tie plates from Main Track - Mile 79.
1424	12-31-23	Retire and replace R/W Fence, S. side, sta. 4127+03 to 4130+03 and sta. 4135+00 to 4144+54. Retire R/W Fence, S. side, sta. 4118+62 to 4122+53.
242	12-31-23	Apply 1313 add. 7'x9" tie plates - Mile 80.
253	12-31-23	Lay 80" rail. Main Track - sta. 4107+30 to 4212+90. Trk. #72-114'. Trk. #73-136'.
345	11-20-24	Apply 114 add. 7'x9" tie plates - Mile 80.
420	4-2-25	Retire Track #72-267' long.
1020	12-31-25	Apply 156 Cu. Yd. Slag ballast and convert 27 Cu. Yd. Cinder ballast to emb. - Mile 79.
1366	1925	Retire cross ties from Main Track, Mile 79+182. Mile 80+238.
339	2-10-26	Apply 230 add. 7'x9" tie plates - Trk. #73. Retire 50-5 1/2'x8" tie plates - Mile 80.
562	10-20-26	Apply 460 add. 7'x9" tie plates - Mile 79.
1429	12-31-26	Construct R/W Fence, S. side, sta. 4144+54 to 4147+77, and sta. 4158+80 to 4162+75. Retire R/W Fence, S. side, sta. 4130+03 to 4135+00, sta. 4144+54 to 4147+75, sta. 4147+77 to 4158+40, and sta. 4158+80 to 4162+75. N. side, sta. 4147+77 to 4171+42.
678	5-18-27	Replace car body Tool House with 12'x14' frame Tool House at Boma.
1020	12-31-27	Apply 135 Cu. Yd. Stone ballast and convert 31 Cu. Yd. Cinder ballast to embankment - Mile 79.
634	7-24-27	Apply 350 add. 7'x9" tie plates - Mile 80.
849	10-20-28	Widen fills for Main Track - Mile 80.
693	2-10-29	Apply add. 7'x9" tie plates. Mile 79+493. Mile 80+202.
808	5-10-29	Apply 235 add. 7'x9" tie plates - Mile 79.
992	12-31-29	Apply add. ballast to Main Track. Mile 79+425 Cu. Yd. Mile 80+154 Cu. Yd.
1002	4-23-30	Apply 482 add. 7'x9" tie plates - Mile 80.
1231	12-16-30	Install 18" Galv. Iron Pipe Culvert 32' long. E. sta. 4177+25.
1114	12-31-30	Apply add. Stone ballast to Main Track, Mile 79+39 Cu. Yd. Mile 80+309 Cu. Yd.
1576	Dec., 1930	Const. R/W Fence, S. side, sta. 4107+30 to 4118+00. Retire R/W Fence, S. side, 4107+30 to 4118+62.
1150	May, 1931	Apply 350 add. 7'x9" tie plates - Mile 80.
1240	12-31-31	Apply 101 Cu. Yd. add. Stone ballast - Mile 80.
1474	12-31-31	Replace 198 unt. cross ties with creos. cross ties - Mile 80.
1339	1-25-32	Retire Tool House at Boma.
1300	6-24-32	Apply 7'x10" tie plates. Mile 79+118. Mile 80+80.
1449	2-23-34	Apply add. 7'x10" tie plates to Main Track, Mile 79+24. Mile 80+24.
1714	10-31-35	Retire Pass. Shelter and Car Body Freight Station at Boma.
1666	12-31-35	Place tie plates in M.T. Mile 80.
1789	6-1-36	Replace 12'x10'x26' wood box with 24'x32' C.G.I. Pipe at Sta. 4162+09.

RIGHT-OF-WAY AND TRACK MAP
EASTERN DIVISION
TENNESSEE CENTRAL RAILROAD
STATION 4107+30 TO STATION 4212+90
SCALE: 1 IN. = 200 FT. JUNE 30, 1918
VALUATION DEPARTMENT
NASHVILLE, TENN.